Trenton Park Revitalization
April-2020 Status Report

GLENN
GROUP
LANDSCAPE
ARCHITECTS &
PARK PLANNERS

MAY 27,2020

Project Management
Provided by: John Charlton

Project Update

Information Gathering/Design Phase

To establish Trenton Park as a regional recreational destination and to improve the visitor experience in the park, the following features have been identified:
• Expanded and reorganized Main Entrance and Central Park. • Significant restorations to existing Pool and Splash Pad aquatic attractions. • New and renovated building structures for accessibility needs, improved storage, canteen upgrades, gathering area's and additional washroom facilities. • Addition of a natural playground, dog park, and bridge features.

Over the past few months, The Glen Group and respective consultants have been busy gathering information and data from all areas of the park. There is a lot of time and effort to first understand the requirements, gather the information to ensure the design is suitable and finally transfer all this information to working drawings for pricing by the contractor(s). This includes current electrical and mechanical as built conditions, topographic surveys, geotechnical bore holes, storm and sanitary inverts, etc. We have completed a lot of this design and are excited to soon be able to put these out to tender.

The phasing of the work will take place over the 2020 and 2021 construction seasons. It will consist of phase 1, 2, and 3 respectively.
In phase 1, we will complete improvements to the front entry, parking lot and the civil upgrades required for the future improvements inside the park. We will upgrade the pool area, central entrance area with a Gazebo and install an exciting new Splash pad. We are targeting this work to begin mid-summer and continue into late fall 2020.

In phase 2 we will begin late fall 2020 and complete some building construction services throughout the winter, including new washrooms to service the pool and splash pad areas. This will wrap up February 2021.

In phase 3 we will focus on installing the new playground, dog park, trails upgrades, shade shelters and seating areas, and additional service upgrades. This phase will begin spring 2021 and wrap up late fall of 2021.

We appreciate your patience and look forward to our improved park facilities.

Yours Truly,

John Charlton, Project Manager
Trenton park Revitalization